

Orlando-Orange County Expressway Authority
Construction Contracts Status Report Through 12/31/11
Projects Under Construction

Project No.	Contract Description	Bid Date	Contractor	Contract Amount		Cont. Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Monthly Status					Remarks
				Original Bid (\$)	Revised Amount (\$)					Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	
RKK - CEI Mike Lausier - Cell (407-919-8300) / Office (321-397-7820)															
253D-D1	SR 408 Widening, Oxalis Dr. to Goldenrod Road	04/13/10	Prince Construction	20,813,255.18	21,121,340.76	532	07/07/10	07/19/10	01/01/12	1,328,148.42	19,196,871.90	1,924,468.86	90.89%	98.68%	Under Construction
253D-D2	SR 408 Widening, Chickasaw to Goldenrod Road	06/06/11	The Lane Const. Corp.	19,933,560.93	19,954,670.52	540	08/19/11	09/06/11	02/26/13	1,312,702.85	7,597,878.11	12,356,792.41	38.08%	20.56%	Under Construction
253D-D3	Widening of Chickasaw Tr. / Bridge over SR 408	02/25/10	The Lane Const. Corp	6,949,602.69	6,961,692.04	351	06/14/10	08/02/10	07/05/11	0.00	6,961,692.04	0.00	100.00%	99.15%	Contract Close Out in Progress
WILBURSMITH - CEI Jon Gibson - Cell (407-948-9560) / Office (407-674-6963)															
253E-E1	SR 408 Widening, Chickasaw to SR 417 Interchange (including IC)	07/12/10	The Lane Const. Corp	69,188,098.95	70,102,947.81	810	10/04/10	10/04/10	12/21/12	1,479,792.14	47,850,931.50	22,252,016.31	68.26%	56.05%	Under Construction
PB - CEI Alex Salazar - Cell (407-468-4059) / Office (407-880-3459)															
429-200	SR 429 / US 414 Intersection	03/11/10	Southland Construction	47,690,303.11	48,746,464.81	760	06/14/10	06/14/10	07/12/12	825,416.60	39,713,261.92	9,033,202.89	81.47%	73.68%	Under Construction
OOCEA / METRIC - CEI Mike Schanbacher (407-948-8976) / Office (407-880-3459)															
429-200A	SR 429 / CR 437A Interchange	01/31/11	SEMA Construction	14,651,295.00	14,627,719.44	360	03/28/11	03/28/11	03/21/12	816,765.96	11,727,565.86	2,900,153.58	80.17%	74.44%	Under Construction
Cardno TBE - CEI John Graves - Cell (352-516-3536) / Office (407-814-1560), Al Stegkamper - Cell (407-383-3955)															
429-201	SR 429 Extension Boy Scout Rd. to North of US 441	06/06/11	SEMA Construction	53,561,111.11	53,561,111.11	540	09/12/11	09/12/11	03/04/13	2,076,152.23	9,752,806.22	43,808,304.89	18.21%	20.40%	Under Construction
Atkins Ben Baker (407-647-7275)															
408-814	SR 408 Landscape Imp. from Crystal Lake to Andes Ave.	09/06/10	Vila & Sons Landscape Corp	741,566.45	741,566.45	820	12/01/10	12/06/10	03/04/13	0.00	170,176.06	571,390.39	22.95%	17.80%	Project accepted for Final Completion 3/22/11. Project Maint. Began 3/23/11.
408-814A	SR 408 Landscape Imp. from Andes Ave. to SR 436	01/20/11	Arazoza Bros.	507,294.35	507,294.35	805	04/04/11	04/04/11	06/16/13	4,013.06	385,736.80	121,557.55	76.04%	29.94%	Under Construction
414-815	SR 414 Misc. Landscape Improvements	02/02/11	Arazoza Bros.	733,742.06	733,742.06	820	07/28/11	08/07/11	12/04/13	152,015.63	556,347.81	177,394.25	75.82%	14.15%	
528-816	Goldenrod Rd. R&R Landscape Improvements	09/07/11	Carol King	262,185.84	262,185.84	455	12/12/11	01/03/12	04/01/13	0.00	0.00	262,185.84	0.00%	0.00%	
Sub-total Page 1				\$235,032,015.67	\$237,320,735.19					\$7,995,006.89	\$143,913,268.22	\$93,407,466.97	60.64%		

Orlando-Orange County Expressway Authority
Construction Contracts Status Report Through 12/31/11
Projects Under Construction

Project No.	Contract Description	Bid Date	Contractor	Contract Amount		Cont. Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Monthly Status					Remarks
				Original Bid (\$)	Revised Amount (\$)					Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	
OOCEA / METRIC - CEI															
Don Budnovich - Cell (321-662-0750) / Office (407-690-5334)															
417-107	SR 417 Widening, SR 528 to Curry Ford Road (BB)	08/05/10	Hubbard Construction	18,946,088.64	19,189,298.78	450	02/21/11	02/21/11	05/16/12	1,399,466.45	11,972,072.66	7,217,226.12	62.39%	66.44%	Under Construction
408-113	SR 408 / SR 50 Exit Ramps (BB)	06/21/11	The Middlesex Corp	4,846,147.55	4,846,147.55	210	09/14/11	11/30/11	06/27/12	181,071.80	181,071.80	4,665,075.75	3.74%	7.14%	Under Construction
OOCEA / URS - CEI															
Don Budnovich - Cell (321-662-0750) / Office (407-690-5334)															
408-516	ITS Control Room	TBD	TBD	0.00	0.00	TBD	TBD	TBD	TBD	0.00	0.00	0.00	0.00%	0.00%	
429-709	SR 429 Mill & Resurface from CR 535 to US 441	5/9/11	Ranger Constr. Industries, Inc.	9,780,812.52	9,780,812.52	180	07/06/11	07/06/11	01/19/12	891,888.58	9,036,247.93	744,564.59	92.39%	81.67%	Under Construction
414-120	SR 414 Drainage Imp. Under Viaduct Bridge	05/09/11	Gibbs & Register, Inc.	118,950.00	118,950.00	75	08/29/11	09/06/11	11/20/11	0.00	102,000.37	16,949.63	85.75%	100.00%	Project Complete. Contract Close Out in Progress
599-511	Traffic Monitoring Stations	09/30/11	United Signs & Signals, Inc.	6,827,147.17	6,827,147.17	485	TBD	TBD	TBD	0.00	0.00	6,827,147.17	0.00%	0.00%	
599-711	Systemwide Plaza Signage & Lighting Imp.	08/23/11	Traffic Control Devices	256,652.00	256,652.00	180	TBD	TBD	TBD	0.00	0.00	256,652.00	0.00%	0.00%	
429-119	Drainage Imp. Conserve II Rib Site 4	03/02/11	Gregori Construction & Eng, Inc.	74,200.00	74,200.00	180	08/22/11	08/22/11	02/18/12	0.00	62,093.28	12,106.72	83.68%	56.11%	Under Construction
OOCEA / TARGET - CEI															
Don Budnovich - Cell (321-662-0750) / Office (407-690-5334)															
408-118	Hiawassee Mainline AC Imp. (RS)	04/27/11	APM Construction	195,300.00	195,300.00	150	08/15/11	08/15/11	01/11/12	5,415.72	131,750.95	63,549.05	67.46%	88.67%	
528-117	SR 528 Emergency Use Crossovers (MW)	06/22/11	Ranger Constr. Industries, Inc.	626,632.70	626,632.70	180	10/06/11	10/06/11	04/02/12	0.00	114,001.25	512,631.45	18.19%	48.33%	
528-403	SR 528 Dallas Blvd. Mainline & Ramp Plazas (MW)	02/25/10	Ranger Constr. Industries, Inc.	22,014,604.40	22,305,783.69	540	06/08/10	06/08/10	12/03/11	913,727.87	21,190,738.21	1,115,045.48	95.00%	105.19%	Under Construction
414-510	SR 414 ITS Components (JP)	07/08/10	The New FIE	1,375,576.95	1,375,576.95	365	10/18/10	10/18/10	02/05/12	0.00	1,235,015.38	140,561.57	89.78%	93.97%	
599-710	RPMs Replacement (JP)	07/08/10	Traffic Services	120,216.35	110,395.25	120	10/25/10	11/01/10	02/21/11	0.00	110,395.25	0.00	100.00%	100.00%	Project Complete. Contract Close Out in Progress
528-614	SR 528 Sign Panel Replacements (JP)	07/08/10	Highway Safety Devices	505,717.60	502,062.56	172	12/06/10	12/14/10	05/26/11	0.00	502,062.56	0.00	100.00%	100.00%	Project Complete. Contract Close Out in Progress
408-615	SR 408 / I-4 Signing & Pavement Marking Improvements (JP)	08/05/10	Traffic Services	83,583.98	83,583.98	120	02/28/11	03/21/11	06/27/11	0.00	71,649.98	11,934.00	85.72%	100.00%	Final Estimate Pending
408-615A	SR 408 Overhead & DMS Improvements at Ramps to I-4 (JP)	12/14/10	Gerelco Traffic Controls	898,320.76	898,320.76	300	03/14/11	03/14/11	01/07/12	192,601.90	716,422.57	181,898.19	79.75%	95.67%	
599-721	Retroreflective Pavement Markers (RPM) Replacement (JP)	08/23/11	AKCA, Inc.	83,500.00	83,500.00	120	12/11/11	12/11/11	04/08/12	0.00	0.00	83,500.00	0.00%	0.00%	
599-503	CCTV System & DCS System (JP)	10/30/10	TransCore, LP	1,606,405.42	1,658,368.94	365	03/01/11	04/05/11	02/28/12	0.00	884,675.19	773,693.75	53.35%	82.19%	
Sub-total Page 2				68,359,856.04	68,932,732.85					3,584,172.32	46,310,197.38	22,622,535.47	67.18%		
Sub-total Page 1				235,032,015.67	237,320,735.19					7,995,006.89	143,913,268.22	93,407,466.97	60.64%		
Sub-total Page 2				<u>68,359,856.04</u>	<u>68,932,732.85</u>					<u>3,584,172.32</u>	<u>46,310,197.38</u>	<u>22,622,535.47</u>	67.18%		
GRAND TOTAL				303,391,871.71	306,253,468.04					11,579,179.21	190,223,465.60	116,030,002.44	62.11%		

cc: Max Crumit Joe Berenis Laura Kelley Joe Passiatore Nita Crowder Ben Dreiling L. A. Griffin Rod Stroupe Don Budnovich Carrie Goode Claude Miller Glenn Pressimone Keith Jackson Tracy Keenan Elizabeth Galindo